Completion Report

1	Name of Wok	Construction of Culvert in Bagalagunte ward no 14
2	Sanctioned Estimate No.& Date	EE/DD/AS/ 108 /19-20, Dt.17.06.2019
		EE/DZ/TS/119/18-19, Dt.02.02.2019
3	Head of Acount which is Chargeable	P-1771
4	Enstrument Order No. & Date	EE/DD/WO/513 /19-20, Dt.21.01.2020
5	Name of Contractor	M Lakshmi Narayana
6a	Time Stipulated for Completion of work	90 days
b	Delay in execulation of work	Nil
7	Measurement recorded in MB	MB No.4884/19-20
	Page No	488301-302
8	check Measurment of the Asst	
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	T.Dasarahalli Sub Division
10	a)Assistant Engineer	Chetan K M
	b) Asst. Exe. Engineer	M B Jayakumar

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
40.00 Lakhs	3735576.00	–	264424.00

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGALORE

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿ.ಬಿ.ಎಂ.ಪಿ.
ಬೆಂಗಳೂರು-560073.

Scanned by CamScanner